BadgerNet Foundational Project

Audience: ITESC, AO, ITDC Message Dates: July 11, 2018

Connecti



What you should Know, Share, and Do

417 State and Shared Agency locations remain in Scope; 345 (82%) are completed to date. 72 remain to transform. 113 Authorized Users are in scope; 96 (85%) are completed to date. 17 remain to transform.

Agency specific detail reports were distributed to Agency SPOCs the week of July 1, and a high level summary report is posted to BadgerNet customer portal https://det.wi.gov/Pages/BadgerNet.aspx

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any
 costs incurred by the vendor during the processing of the order up to date of cancellation.

Transformations to the new BadgerNet Network were targeted for completion by June 30, 2018, carryover has occurred due to: telco dependencies, and intervals to complete approved remediations for customers with special construction.

As transformation to the BadgerNet network nears completion, BadgerNet is currently operationalized as a service. Customers should open a BadgerNet Service Request for new orders.

*Scheduling data is subject to change. Information provided is current as of 7/9/18. Agency contacts are provided detail to share with key agency stakeholders.

Share This!

Know This!



Important that agencies meet critical dates necessary to meet the goals of BadgerNet and minimize financial impacts to the State of Wisconsin.

Importance of flexibility and responsiveness to all communications/requests confirming the scheduling of accelerated and ongoing transformation activities.

The State may incur additional charges for any sites remaining on the current BCN network beyond August 15, 2018.

Do This!



Communicate your support of the decision making process with the resources within your agency responsible for BadgerNet activities.

Acknowledge your teams contributions and collaboration to date on BadgerNet, which is critical to the success of the program.

Provide feedback/questions to DOADETBadgerNet@wisconsin.gov with deployment/transformation questions/concerns.

Major Milestone

2018

June 30: Overall program completion rate at 87%; 1031 of 1188 in scope customers (State, AU, and TEACH)

What's Coming Up Next?

2018

July 20: Target for AT&T to provide firm dates for resolution of outstanding 3 Party Telco dependencies to complete scheduling and transformations.

August 15: Customers selecting alternatives to BadgerNet must be transitioned; AT&T will be discontinuing service on BCN and/or charging remaining customers.

Top Concerns

Agencies selecting alternatives to BadgerNet meeting contractual deadline of August 15th when AT&T plans to commence disconnects from the BCN network.

Watch List

 Watch for additional information to be posted to the BadgerNet website https://det.wi.gov/Pages/BadgerNet.aspx

BadgerNet Transformation State Agencies 100 % Completed as of June 30th, 2018

Agency	Number Locations
DATCP	1
DCF	5
DHS	8
DMA	1
DOA Data Centers	6
DOA BOALTC	1
DOA Divisions*	5
DOA Voice**	4
DOR	6
DVA	3
ETF	2
PSC	1
WHEDA	1
Total	44

*Includes: Fleet, Mail Transport Svcs, BPAD, DSPS, State Fair Park

**Eau Claire, Milwaukee, Madison, Green Bay

BadgerNet Transformation Multi Tenant Locations as of June 30th, 2018

Multi-Tenant Sites	Status	Multi-Tenant Sites	Status	Multi-Tenant Sites	Status
DOA-Multi Tenant ECB - Educational Communications Board	Completed on 10/21/2017	DOA-Multi Tenant Oconto Co. Courthouse	Completed on 1/16/2018	DOA-Multi Tenant Middleton	
DOA-MultiTenant Pepin Co. Courthouse	Completed on 11/4/2017	DOA-MultiTenant Pierce Co. Courthouse	Completed on 1/25/2018	DOA-MultiTenant Polk Co. Courthouse	
DOA-MultiTenant Green Bay SOB	Completed on 1/4/2017	DOA-MultiTenant Milwaukee County - 2701 Chase	Completed on 2/2/2018	DOA-MultiTenant Crawford Co. Courthouse	
DOA-MultiTenant Teutonia Ave. Milwaukee	Completed on 11/8/2017	DOA-MultiTenant Price Co. Courthouse	Completed on 2/21/2018	DOA-MultiTenant Iron Co. Courthouse	
DOA-MultiTenant Eau Claire SOB	Completed on 11/9/2017	DOA-MultiTenant Sauk Co. Courthouse	Completed on 2/23/2018	DOA-MultiTenant Richland Center	
DOA-MultiTenant Waukesha SOB	Completed on 11/13/2017	DOA-MultiTenant Whitehall	Completed on 2/26/2018	DOA-MultiTenant Juneau Co Justice Center	
DOA-MultiTenant SOB Milwaukee	Completed on 12/7/2017	DOA-MultiTenant Trempealeau Co	Completed on 2/26/2018	DOA-MultiTenant Rhinelander	
DOA-MultiTenant Vilet St. Milwuakee	Completed on 12/11/2017	DOA-MultiTenant La Crosse SOB	Completed on 2/27/2018	DOA-Multi Tenant Vernon Co. Courthouse	
DOA-MultiTenant Brown Co. Courthouse	Completed on 1/16/2018	DOA-MultiTenant Clark Co. Courthouse	Completed on 3/7/2018		
DOA-MultiTenant Florence Co. Courthouse	Completed on 1/25/2018	DOA-MultiTenant Dane Co. Building			
DOA-MultiTenant Burnett Co. Courthouse	Completed on 2/2/2018	DOA-MultiTenant 901 9th St. Milwaukee			
DOA - MultiTenant Appleton	Completed on 2/21/2018	DOA-MultiTenant St. Croix Co. Courthouse			
DOA-Multi Tenant Lafayette Co. Courthouse	Completed on 2/23/2018	DOA-Multi Tenant Buffalo Co. Courthouse			
Total					

BadgerNet Transformation DOC Status as of July 1, 2018

Total # Sites	37*
Completed (81%)	30
Pending & Scheduled July	4
Pending August	3
Cancellations	6

*Detail report sent to Agency Contacts (SPOCS); total count (37) does not include cancellations

Customer Site Name	City	Status	Comments
Columbia Correctional Institution	Portage	Pending Scheduling	Flagged for scheduling after 7/10/18
St. Croix Correctional Institution	New Richmond	Scheduled	Date: 7/10/18 @ 10AM
McNaughton Correctional Center	Lake Tomahawk	Scheduled	Date: 7/26/18 @ 10AM
Kettle Moraine Correctional Institution	Plymouth	Scheduled	Date: 7/31/18 @ 9AM
(3) Waupun BSI Locations	Waupun	Work in Progress	6/20 /18: Approved Entrance Facility for 3 locations - target transformation in August

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation DOT Status as of July 1, 2018

Total # Sites	87*
Completed (85%)	74
Pending/Scheduled for July	11
Pending August	2
Cancellations**	8

*Detail report sent to Agency Contacts (SPOCS); total count (87) does not include cancellations

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

Customer Site Name	City	Status	Customer Site Name	City	Status
DOT - DTSD I-39/90 Edgerton	Edgerton	Scheduled 7/12/18	DOT – Marshfield DMV Service Center	Marshfield	Pending Reschedule (July)
DOT - KESHENA DMV Service Center	Keshena	Scheduled 7/17/18	DOT - MEDFORD DMV Service Center	Medford	Pending August (Telco dependency)
DOT - Spooner DTSD/DMV	Spooner	Scheduled 7/17/18	DOT-Rhinelander-DTSD HQ & DMV Service Center	Rhinelander	Pending August (Telco dependency)
DOT - LADYSMITH DMV Service Center	Ladysmith	Scheduled 7/18/18			
DOT - Shawano DMV Service Center	Shawano	Scheduled 7/18/18			
DOT – Monroe DMV Service Center	Monroe	Scheduled 7/20/18			
DOT - Superior	Superior	Scheduled 7/24/18			
DOT - Elkhorn DMV Service Center	Elkhorn	Scheduled 7/26/18			
DOT – Beloit DMV Service Center	Beloit	Scheduled 7/27/18			
DOT - Saukville DMV Service Center	Saukville	Scheduled 7/31/18			

BadgerNet Transformation DOJ Status as of July 1, 2018

Total # Sites	*96
Completed (88%) (includes 16 sites @ multi-tenant Locations)	81
Pending/Scheduled for July	14
Pending August/September	1
Cancellations	17

*Detail report sent to Agency Contacts (SPOCS); total count (96) does not include cancellations

Cancellations include the 12 going to alternative solutions due to high construction costs

Customer Site Name	City	Status	Customer Site Name	City	Status
DOJ-Great Lks Indian Fish/Wildlife Com	Odanah	Scheduled 7/11/18 @11am	DOJ-Shawano Co. Courthouse	Shawano	Scheduled 7/27/18 @10am
DOJ - Merrill, Lincoln Co. Sheriff	Merrill	Scheduled 7/12/18 @9am	DOJ - Wauwatosa Police Department	Wauwatosa	Scheduled 7/30/18 @10am
DOJ - Stockbridge-Munsee Community	Bowler	Scheduled 7/17/18 @9am	DOJ - Chippewa County Sheriff	Chippewa Falls	Scheduled 7/31/18 @10am
DOJ - Rusk County Sheriff	Ladysmith	Scheduled 7/18/18 @10am	DOA-Multi-Tenant Juneau Co Justice Center	Mauston	Ready to reschedule
DOJ - Sawyer County Sheriff	Hayward	Scheduled 7/19/18 @10am	DOJ - Onedia County Sheriff's Office	Rhinelander	Ready to Schedule after 7/23/18 due to telco dependency
DOJ - Racine County Sheriff	Racine	Scheduled 7/24/18 @10am	DOJ-Eagle River	Eagle River	Circuit relocation work in progress
DOJ - Waushara County Sheriff's Dept	Wautoma	Scheduled 7/26/18 @8am	DOJ-Taylor Co. Courthouse	Medford	AW/Frontier Dependency as of 7/3/18 AT&T indicated may not to be ready before end of August
DOJ - Hartford Police Department	Hartford	Scheduled 7/26/18 @2pm			

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation DNR Status as of July 1, 2018

Total # Sites	*87
Completed (74%)	65
Scheduled for July	12
Scheduled August	1
Pending	7
Cancellations	32

*Detail report sent to Agency Contacts (SPOCS); total count does not include cancellations

**Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

Cancellations include the 23 going to alternative solutions majority due to high construction costs

Customer Site Name	City	Status	Customer Site Name	City	Status
DNR - Rhinelander Hangar	Rhinelander	Scheduled 7/16/18 @1:30pm	DNR - Delafield, Lapham Peak SP	Delafield	Scheduled 7/30/18 @2:30pm
DNR - Spooner - Governor Thompson FH	Spooner	Scheduled 7/17/18 @1:00pm	DNR - Rhinelander Service Center (HQ)	Rhinelander	Scheduled 8/1/18 @ 10:00am
DNR - Spooner HQ	Spooner	Scheduled 7/17/18 @5:00pm	DNR - Hudson, Willow River SP	Saint Croix	Pending
DNR - Ladysmith SC	Ladysmith	Scheduled 7/18/18 @5:00pm	DNR - Hartford, Pike Lake SP	Washington	Pending
DNR - Oshkosh SC	Oshkosh	Scheduled 7/19/18 @7:00am	DNR - Menomonie	Dunn	Pending
DNR - Winnebago Fish Camp	Winnebago	Scheduled 7/19/18 @11:00am	DNR - Stoughton, Lake Kegonsa SP	Stoughton	Pending
DNR - Kewaunee Fish Station	Kewaunee	Scheduled 7/20/18 @3:00pm	DNR - Ontario, Wildcat SP	Ontario	Pending
DNR - Campbellsport, Northern Unit SF	Campbellsport	Scheduled 7/23/18 @12:00pm	DNR - Mellen, Copper Falls SP	Mellen	Pending
DNR - Superior, Pattison SP	Superior	Scheduled 7/24/18 @11:00am	DNR - Chippewa Falls, Lake Wissota SP	Chippewa Falls	Pending
DNR - Mishicot	Mishicot	Scheduled 7/2518 @8:00am			
DNR - Fish Creek, Peninsula SP	Fish Creek	Scheduled 7/25/18 @1:30pm			

BadgerNet Transformation DWD Status as of July 1, 2018

Total # Sites	62*
Completed (79%) (includes 5 sites @ multi- tenant locations)	49
Scheduled for July	9
Pending	4
Cancellations**	16

*Detail report sent to Agency Contacts (SPOCS); total count (62) does not include cancellations

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

Customer Site Name	City	Status	Customer Site Name	City	Status
DWD - Rhinelander JC	Rhinelander	Scheduled 7/16/18 @10 am	DWD - Marshfield JC	Marshfield	Pending Reschedule of Transformation
DWD - Shawano Job Center	Shawano	Scheduled 7/18/18 @7am	DWD - Lac du Flambeau - HSS	Lac du Flambeau	Pending Reschedule of Transformation
DWD - Rice Lake JC	Rice Lake	Scheduled 7/19/18 @3pm	DWD - Division of Vocational Rehab - Oshkosh	Oshkosh	Pending completion of pre-work
DWD - Sturgeon Bay JC	Sturgeon Bay	Scheduled 7/20/18 @10am	DWD - Ashland DVR	Ashland	Pending validation circuit in correct location
DWD-Portage-Columbia CoJob Center	Portage	Scheduled 7/20/18 @10am			
DWD - Beaver Dam, DVR	Beaver Dam	Scheduled 7/23/18 @7am			
DWD-Fond du Lac JC and UI Field Auditor	Fond du Lac	Scheduled 7/23/18 @4pm			
DWD - Kenosha, Kenosha Co. JC	Kenosha	Scheduled 7/24/18 @8:30am			
DWD - Menomonie DVR	Menomonie	Scheduled 7/31/18 @3pm			

BadgerNet Transformation Authorized Users as of July 1, 2018

Total # Sites	113*	
Completed (85%)	96	
Scheduled for July	6	
Scheduled for August	4	
Pending Scheduling & Work in Progress	7	
Cancellations**	16	

*Total count (113) does not include cancellations

- A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

Customer Site Name	City	Status	Customer Site Name	City	Status
ECB - Lampson WX TX	Trego	Ready to Schedule after 7/25/18	UW - Marinette, Main Building	Marinette	Scheduled 7/20/18 @8 am
ECB - Wausau Radio	Wausau	Scheduled 7/11/18 @1pm	UW - Madison (PE)	Madison	Pending Scheduling Transformation
ECB - Sister Bay	Sister Bay	Scheduled 7/16/18 @10 am	ARNG - Clintonville	Clintonville	Pending fiber/circuit install date (August)
ECB - Gresham WX TX	Gresham	Scheduled 8/9/18 @ 9 am	ARNG - Medford	Medford	Pending resolution of telco dependency (AW/FR) (August)
ECB - Rhinelander	Sugar Camp	Scheduled 8/21/18 @2 pm	ARNG - Sussex	Sussex	Pending fiber/circuit install date (August)
ARNG - Abbotsford	Abbotsford	Scheduled 7/17/18 @12 pm	ARNG - Plymouth	Plymouth	Pending circuit install date from telco (August)
ARNG - Elkhorn	Elkhorn	Scheduled 7/18/18 @ 11 am	UW - Waukesha, Commons Building	Waukesha	Pending remediation – conduit/fiber/circuit date
ARNG - Neillsville	Neillsville	Scheduled 7/31/18 @ 11 am			
ARNG - Mosinee	Mosinee	Scheduled 8/1/18 @8 am			
ARNG - Rhinelander	Rhinelander	Scheduled 8/10/18 @9 am			